

ID	Task Name	Duration	Start	Finish	M2							M3				M4		
					W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14
1	Homebuilder Project	66.5 days	Tue 9/11/01	Wed 12/12/01														
2	Pre-Construction Prep	7 days	Tue 9/11/01	Wed 9/19/01														
3	Liability insurance	2 hrs	Tue 9/11/01	Tue 9/11/01	Liability insurance													
4	Temporary facilities	4 hrs	Tue 9/11/01	Tue 9/11/01	Temporary facilities													
5	Locate utilites	3 days	Tue 9/11/01	Thu 9/13/01	Locate utilites													
6	Install temp utilities	7 days	Tue 9/11/01	Wed 9/19/01	Install temp utilities													
7	Building permit issued	1 hr	Wed 9/19/01	Wed 9/19/01	Building permit issued													
8	Phase 1 Foundation	13 days	Wed 9/19/01	Fri 10/5/01														
9	Determine footing depth	4 hrs	Wed 9/19/01	Wed 9/19/01	Determine footing depth													
10	Layout footing & foundation	4 hrs	Wed 9/19/01	Wed 9/19/01	Layout footing & foundation													
11	Excavate	1 day	Thu 9/20/01	Thu 9/20/01	Excavate													
12	Form footings (inc. rebar)	1 day	Fri 9/21/01	Fri 9/21/01	Form footings (inc. rebar)													
13	Footing inspection	1 hr	Mon 9/24/01	Mon 9/24/01	Footing inspection													
14	Pour footings	1 day	Mon 9/24/01	Tue 9/25/01	Pour footings													
15	Strip footing forms	0.5 days	Tue 9/25/01	Tue 9/25/01	Strip footing forms													
16	Set foundation forms	2 days	Wed 9/26/01	Thu 9/27/01	Set foundation forms													
17	Foundation inspection	0 hrs	Thu 9/27/01	Thu 9/27/01	Foundation inspection													
18	Pour foundation	1 day	Fri 9/28/01	Fri 9/28/01	Pour foundation													
19	Order framing pkg/windows	1 hr	Mon 10/1/01	Mon 10/1/01	Order framing pkg/windows													
20	Measure/order trusses	2 hrs	Mon 10/1/01	Mon 10/1/01	Measure/order trusses													
21	Strip foundation forms	1 day	Mon 10/1/01	Tue 10/2/01	Strip foundation forms													
22	Damproofing/window wells	1 day	Tue 10/2/01	Wed 10/3/01	Damproofing/window wells													
23	Fill and level bsmt floor	1 day	Tue 10/2/01	Wed 10/3/01	Fill and level bsmt floor													
24	Subrough plumbing	1 day	Wed 10/3/01	Thu 10/4/01	Subrough plumbing													
25	Subrough HVAC	1 day	Wed 10/3/01	Thu 10/4/01	Subrough HVAC													

Project: Construction Schedule
Date: Wed 2/19/03

Task



Progress



Milestone



Summary

